TIME EXTENSION PROPOSAL

Sl.No	Item	Description	Remarks
1	Name of the Work	Improvements to Roads at 15th 16th 17th & 18th Cross Roads MES Layout in ward No-14, Bagalgunte	
2	Estimate Cost	12.00 lakhs	
3	Work Code	—	
4	Job Code	014-15-000015	
5	A.S No.	CE/DZ/AS/077/14-15	
6	T.S No	EE/DD/TS/150/14-15	
7	Work Order/Agreement No	EE/DD/WO/13/15-16.	
8	Tender Premium	0.84% below S.R of 14-15.	
9	Stipulated Time for completion of Work	90 days.	
10	Targeted Monthly progress	—	
11	Progress Achived Till date	—	
12	Reasons for Delay	ಈ ಕಾಮಗಾರಿಯನ್ನು ಮಣ್ಣಿನ ಅಯುಕ್ತದಿಂದ ಅನುಕೂಲವಾಗಿ ಪೂರ್ಣಗೊಳಿಸಲು ತಡವಾಗಿರುವುದರಿಂದ E.E. ಯವರು ಈ ಕಾಮಗಾರಿಯನ್ನು ಮುಂದೆ ಅಯುಕ್ತದಿಂದ ಅನುಕೂಲವಾಗಿ ದಿನಾಂಕ 22-4-2016 ರಿಂದ ಪೂರ್ಣಗೊಳಿಸಲು ಕೋರಿರುತ್ತಾರೆ.	
13	Time Extension Requested	40 days (12/07/15 - 22/08/15)	
14	Assistant Executive Engineer's Recommendation	ಮೇಲಾಜ್ಞೆ ಪಂಪಿಸಿಕೊಳ್ಳಲಾಗಿ ಮನವಿಸಲ್ಲಿಸಿದೆ.	
15	Executive Engineer's Recommendation	Approved	
16	Superintending Executive Engineer's Recommendation		
17	Chief Engineers Recommendation		
18	Time Extension Granted		
19	Conditions imposed if any		

Asst. Engineer.
Ward no. 14

Asst. Executive Engineer.
Sub Division

Executive Engineer
Dasarahalli Division.

Scanned by CamScanner